

## CONTRACT CELL DEPARTMENT

### **CORRIGENDUM - II**

Tender No.: UCSSL/CC/SER/T/CIVIL/120/2025

Date: 10-12-2025

Sir,

### **CORRIGENDUM-II- PREFABRICATED STRUCTURE FOR OWNER /CLASS CABIN AT MALPE UNIT.**

#### 1. Scope of Work

<b><u>FOR</u></b>	<b><u>READ AS</u></b>
<b>4.3. Common Materials</b> <b>Walls:</b> PUF panels walls of min thickness 75 mm, inside internal partition Aluminum Semi glazed partition.  <b>Flooring:</b> Vinyl Flooring over Cement Base.  <b>Window:</b> Sliding Glass window with frame UPVC or Aluminium powder coated.  <b>False ceiling height:</b> 2.7 mtr from finished floor level.	<b>4.3. Common Materials</b> <b>Walls:</b> PUF panels walls of min thickness 75 mm with interior and exterior layers of galvanized steel sheets of thickness min .5 mm and density min 40kg/m <sup>3</sup> , inside internal partition walls shall be Aluminum Semi glazed partition. as instructed by UCSSL.  <b>Flooring:</b> Vinyl flooring over Cement Base or tile flooring 4X4 size minimum, pattern specified as per UCSSL  <b>Window:</b> Sliding Glass window with frame UPVC or Aluminium powder coated.  <b>False ceiling height:</b> 2.7 mtr from finished floor level & Grid type PVC Laminated

#### 2. Schedule of Completion of work -Annexure I (Clause No:8.1)

<b><u>FOR</u></b>	<b><u>READ AS</u></b>
8.1. Structural work to be completed over within 30 days duration from the date of issue of the Work Order.	8.1. Structural work to be completed over within 45 days duration from the date of issue of the Work Order.

#### 3. Following works have been added to the Scope of work, Under clause No: 4 in Annexure-I.

##### **i. Clause No:4.3 in Common Materials:**

- Granite for Pantry & wash basin: 18mm granite platform with brick pedestal and cudappa stone for the Pantry and wash basin.
- Electrical: Supply and installation of lighting, exhaust fans (for pantry and toilets) and power points, AC points as required with DB and wiring up to DB, all complete. Cables, lights, sockets, exhaust fan and AC should be of reputed make. The fixing of AC is also in vendor scope.



# UDUPI COCHIN SHIPYARD LIMITED

Ministry of Ports, Shipping and Waterways,  
Government of India

- ii. Colour theme of wall panel, ceiling panel, roof etc. will be informed post Purchase Order Placement.
- iii. The water supply line and drainage line shall be executed as per CPWD standards, including the construction of a 5 KL capacity septic tank and a brick wall enclosure with a covered slab.
- iv. Plumbing and sanitary wares: Supply and installation of Plumbing and sanitary fittings complete. Connection to yard existing system is also in scope of vendor. All fittings should be of reputed make.
- v. Site clearance including removal and shifting of tank and structure.
- vi. Light, emergency lighting, sanitary fittings, EWC Plumbing connection as per CPWD standard.
- vii. Contractor must share photos of their past projects and work experience during bid submission.
- viii. Provision for UPS and server.

## 4. Tender opening date;

<b><u>FOR</u></b>	<b><u>READ AS</u></b>
10 <sup>th</sup> December 2025 (Wednesday), 16:00hrs	17 <sup>th</sup> December 2025 (Wednesday), 16:00hrs

## 5. All the other terms and conditions of the tender enquiry remains unchanged

For Udupi Cochin Shipyard Limited,

Assistant General Manager (Contract Cell)

सोणि क्लेमेन्ट टी एम  
SONY CLEMENT T M  
सहायक महाप्रबंधक / ASSISTANT GENERAL MANAGER  
उडुपि कोचीन शिपयार्ड लिमिटेड  
UDUPI COCHIN SHIPYARD LIMITED  
माल्पे, कर्नाटक / MALPE, KARNATAKA-576 108